

KAVRE DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																								
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026
77%	Kavre District	Sun 6/13/21	Sun 6/30/24	Sun 6/13/21	NA																								
100%	Package 1	Mon 6/14/21	Sat 2/10/24	Mon 6/14/21	Sat 2/10/24																								
100%	Health Post ID-97, Khopasi Primary Health Centre (PHB3)	Mon 6/14/21	Sat 7/15/23	Mon 6/14/21	Sat 7/15/23																								
100%	Health Post ID-99, Nala Health Post (4HP)	Mon 6/14/21	Fri 12/30/22	Mon 6/14/21	Fri 12/30/22																								
100%	Health Post ID-103, Saldhara Health Post (Excluding Birthing centre) Kavrepalanchowk (4HP)	Mon 6/14/21	Sat 2/10/24	Mon 6/14/21	Sat 2/10/24																								
100%	Health Post ID-104, Falametar Health Post (Excluding Birthing centre) Kavrepalanchowk (4HP)	Mon 6/14/21	Sat 2/10/24	Mon 6/14/21	Sat 2/10/24																								
100%	Health Post ID-105, Chandani Health Post (Excluding Birthing centre) Kavrepalanchowk (3HP)	Mon 6/14/21	Sat 7/15/23	Mon 6/14/21	Sat 7/15/23																								
100%	Health Post ID-108, Phoksinghtar Health Post (4HP)	Mon 6/14/21	Fri 11/10/23	Mon 6/14/21	Fri 11/10/23																								
55%	Package 2	Sun 6/13/21	Sun 6/30/24	Sun 6/13/21	NA																								
100%	Health Post ID-100, Dhulikhel Aayurbed Aausadhalaya (AA)	Sun 6/13/21	Sat 7/15/23	Sun 6/13/21	Sat 7/15/23																								
82%	Health Post ID-101, Milche Health Post (3HP)	Sun 6/13/21	Sun 6/30/24	Sun 6/13/21	NA																								
0%	Health Post ID-102, Bankhu chaur Primary Health Centre (PHB3))	Sun 6/13/21	Sun 3/31/24	NA	NA																								
100%	Health Post ID-106, Pokhari chaur Health Post (Excluding Birthing centre) Kavrepalanchowk (3HP)	Sun 6/13/21	Thu 5/25/23	Sun 6/13/21	Thu 8/4/22																								

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1

KAVRE DISTRICT PROGRESS STATUS

% Comple	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 2, 2024 Feb	Qtr 3, 2024 Mar	Qtr 4, 2024 Apr	Qtr 1, 2025 May	Qtr 2, 2025 Jun	Qtr 3, 2025 Jul	Qtr 4, 2025 Aug
98%	Health Post ID-107, Panauti Health Post (4HP)	Sun 6/13/21	Wed 5/15/24	Sun 6/13/21	NA																				
100%	Health Post ID-109, Gokule Health post (4HP)	Sun 6/13/21	Sat 4/15/23	Sun 6/13/21	Sat 4/15/23																				

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

◆

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

◆

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

◆

Deadline

Progress

Manual Progress

↓