

SINDHUPALCHOWK DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																															
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024																	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
93%	Sindhupalchowk District	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	93%																														
100%	Package 1	Thu 2/18/21	Wed 11/30/22	Thu 2/18/21	Wed 11/30/22	100%																														
100%	Health Post ID-132, Melamchi Ayurved Aausadhalaya (AA)	Thu 2/18/21	Wed 11/30/22	Thu 2/18/21	Wed 11/30/22	100%																														
100%	Health Post ID-133, Pipaldanda Ayurved Aausadhalaya (AA)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%																														
100%	Health Post ID-134, Thakani Ayurved Aausadhalaya (AA)	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Fri 3/11/22	100%																														
100%	Health Post ID-140, Basnkharka Health Post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%																														
100%	Health Post ID-143, Jyamire Health Post(3HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%																														
100%	Health Post ID-144, Votang Health Post (4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%																														
100%	Health Post ID-145, Sindhukot Health Post (4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%																														
80%	Package 2	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	80%																														
98%	Health Post ID-135, Thokarpa Ayurved Aausadhalaya (AA)	Thu 2/18/21	Wed 5/15/24	Thu 2/18/21	NA	98%																														
71%	Health Post ID-136, Thokarpa Health Post (4HP)	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	71%																														
99%	Health Post ID-138, Thulo Dhading Health Post (4HP)	Thu 2/18/21	Wed 5/15/24	Thu 2/18/21	NA	99%																														
100%	Health Post ID-139, Listikot Health Post (4HP)	Thu 2/18/21	Sun 7/9/23	Thu 2/18/21	Sun 7/9/23	100%																														
65%	Health Post ID-141, Fulpingkot Health Post (4HP)	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	65%																														
54%	Health Post ID-142, Hagarm Health Post (4HP)	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	54%																														

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

SINDHUPALCHOWK DISTRICT PROGRESS STATUS

% Comple	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 2, 2024 Feb	Qtr 3, 2024 Mar	Qtr 4, 2024 Apr	Qtr 1, 2024 May	Qtr 2, 2024 Jun
100%	Package 3	Wed 6/16/21	Wed 11/15/23	Wed 6/16/21	Wed 11/15/23																		
100%	Health Post ID-137, Attarpur Health Post (PHB3)	Wed 6/16/21	Wed 11/15/23	Wed 6/16/21	Wed 11/15/23																		

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

◆

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

◆

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

◆

Deadline

Progress

Manual Progress

↓

Page 2