

GORKHA DISTRICT PROGRESS STATUS

% Completed	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish
					Qtr 1, 2021 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 2, 2021 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 3, 2021 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 4, 2021 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 1, 2022 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 2, 2022 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 3, 2022 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 4, 2022 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 1, 2023 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 2, 2023 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 3, 2023 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 4, 2023 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 1, 2024 JanFebMarAprMayJunJulAugSepOctNovDec
					Qtr 2, 2024 JanFebMarAprMayJunJulAugSepOctNovDec
93%	Gorkha District	Wed 4/21/21	Thu 5/30/24	Wed 4/21/21	NA
99%	Package 1	Wed 6/30/21	Wed 5/15/24	Wed 6/30/21	NA
100%	Health Post ID-18,Gairung aayurved aaushadhalaya(AA)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23
100%	Health Post ID-26,Dhuwakot Health Post(4HP)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23
100%	Health Post ID-29,Deurali Health Post (4HP)	Wed 6/30/21	Mon 7/31/23	Wed 6/30/21	Mon 7/31/23
99%	Health Post ID-31,Bed danda Health Post (3HP)	Wed 6/30/21	Wed 5/15/24	Wed 6/30/21	NA
100%	Health Post ID-33,Namjung Health Post (3HP)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23
95%	Health Post ID-34,Taklung Health Post (4HP)	Wed 6/30/21	Wed 5/15/24	Wed 6/30/21	NA
97%	Health Post ID-39,Ghairung Primary Health Post (PHB3)	Wed 6/30/21	Wed 5/15/24	Wed 6/30/21	NA
100%	Health Post ID-45,Taple Health Post (3HP)	Wed 6/30/21	Sat 8/5/23	Wed 6/30/21	Wed 9/7/22
100%	Health Post ID-46,Taranagar Health Post (3HP)	Wed 6/30/21	Fri 8/4/23	Wed 6/30/21	Thu 7/14/22
100%	Package 2	Wed 4/21/21	Sun 10/15/23	Wed 4/21/21	Sun 10/15/23
100%	Health Post ID-20,Thumi Health Post (3HP)	Wed 4/21/21	Sun 10/15/23	Wed 4/21/21	Sun 10/15/23
100%	Health Post ID-22,Gaikhur Health Post(3HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23
100%	Health Post ID-27,Bhumlichowk Health Post (4HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23
100%	Health Post ID-32,Tanglichowk Health Post(4HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23
100%	Health Post ID-44,Fujel Health Post (3HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23
86%	Package 3	Wed 5/12/21	Thu 5/30/24	Wed 5/12/21	NA

Project: TYPE4 Date: Sun 5/5/24	Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
	Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
	Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	
Page 1												

GORKHA DISTRICT PROGRESS STATUS

[illegible]

Project: TYPE4

Date: Sun 5/5/24

Task

Summary

Inactive Milestone

Duration-only

Finish-only

Deadline

Split

Project Summary

Inactive Summary

Manual Summary

External Tasks

Progress

Milestone

Inactive Task

Manual Task

Start-only

External Milestone

Manual Progress