

NUWAKOT DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																								
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026
84%	Nuwakot District	Wed 3/31/21	Mon 7/15/24	Wed 3/31/21	NA																								
66%	Package 1	Thu 6/17/21	Mon 7/15/24	Thu 6/17/21	NA																								
91%	Health Post ID-54,Ghyangfedi Health Post(4HP)	Thu 6/17/21	Wed 5/15/24	Thu 6/17/21	NA																								
61%	Health Post ID-57,Betini Health Post(4HP)	Thu 6/17/21	Tue 6/25/24	Thu 6/17/21	NA																								
78%	Health Post ID-55,Gaunkharka Health Post(4HP)	Thu 6/17/21	Sun 6/30/24	Thu 6/17/21	NA																								
94%	Health Post ID-69,Ralukadevi Health Post(4HP)	Thu 6/17/21	Wed 5/15/24	Thu 6/17/21	NA																								
82%	Health Post ID-72,Narjamandap Health Post3(3HP)	Thu 6/17/21	Sat 6/15/24	Thu 6/17/21	NA																								
70%	Health Post ID-49, Khanayokharka Ayurved Aaushadhalaya(AA)	Thu 6/17/21	Sat 6/15/24	Thu 6/17/21	NA																								
76%	Health Post ID-50, Narjamandap Ayurved Aaushadhalaya(AA)	Thu 6/17/21	Sun 6/30/24	Thu 6/17/21	NA																								
86%	Health Post ID-51,Sundaradevi Ayurved Aaushadhalaya(AA)	Thu 6/17/21	Thu 5/30/24	Thu 6/17/21	NA																								
37%	Health Post ID-73, Suryamati PHB3(PHB3)	Thu 6/17/21	Mon 7/15/24	Thu 6/17/21	NA																								
100%	Package 2	Wed 3/31/21	Mon 5/15/23	Wed 3/31/21	Mon 5/15/23																								
100%	Health Post ID-56,Chap Health post(4HP)	Wed 3/31/21	Mon 5/15/23	Wed 3/31/21	Mon 5/15/23																								
100%	Health Post ID-65,Belkot Health post(4HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																								
100%	Health Post ID-44,Panchakanya Health post(4HP)	Wed 4/21/21	Sat 4/15/23	Wed 4/21/21	Sat 4/15/23																								
100%	Health Post ID-67,Thanapatti health post(4HP)	Wed 3/31/21	Mon 5/15/23	Wed 3/31/21	Mon 5/15/23																								
100%	Health Post ID-70,Madanpur HP(4HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																								
100%	Health Post ID-62,Likhu salle maidan Healthpost(3HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																								

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

NUWAKOT DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																								
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026
100%	Health Post ID-71,Kabilash Health post(3HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																								
100%	Health Post ID-53,Thanasingh Aayurved Ausadhalaya(AA)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																								
83%	Package 3	Thu 6/17/21	Tue 6/25/24	Thu 6/17/21	NA																								
99%	Health Post ID-68,Tarukajor Health Post(4HP)	Thu 6/17/21	Wed 5/15/24	Thu 6/17/21	NA																								
63%	Health Post ID-60, Budhasingh Health Post(4HP)	Thu 6/17/21	Tue 6/25/24	Thu 6/17/21	NA																								
100%	Health Post ID-58, Thap Budhasingh Health Post(4HP)	Thu 6/17/21	Mon 3/25/24	Thu 6/17/21	Mon 3/25/24																								
85%	Health Post ID-59, Bungtang Health Post(4HP)	Thu 6/17/21	Sat 5/25/24	Thu 6/17/21	NA																								
100%	Health Post ID-63, Lachyang Health Post 3(3HP)	Thu 6/17/21	Mon 3/25/24	Thu 6/17/21	Mon 3/25/24																								
71%	Health Post ID-61, Dangsingh PHB3(PHB3)	Thu 6/17/21	Tue 6/25/24	Thu 6/17/21	NA																								
100%	Health Post ID-68, Tarukajor Aayurved Aushadhalaya(4HP)	Thu 6/17/21	Mon 3/25/24	Thu 6/17/21	Mon 3/25/24																								
100%	Package 4	Thu 6/17/21	Mon 5/15/23	Thu 6/17/21	Mon 5/15/23																								
100%	Health Post ID-48,District Aayurved Aushadhalaya(DAA)	Thu 6/17/21	Mon 5/15/23	Thu 6/17/21	Mon 5/15/23																								

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

◆

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

◆

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

◆

Deadline

Progress

Manual Progress