

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 2, 2024 Feb	Qtr 3, 2024 Mar	Qtr 4, 2024 Apr	Qtr 1, 2025 May	Qtr 2, 2025 Jun	Qtr 3, 2025 Jul	
89%	Dolakha District	Thu 5/20/21	Mon 7/15/24	Thu 5/20/21	NA																				89%
99%	Package 1	Thu 5/20/21	Wed 5/15/24	Thu 5/20/21	NA																				99%
98%	Health Post ID-110, Chaisapani Aayurved Aaushadhalaya (AA)	Thu 5/20/21	Wed 5/15/24	Thu 5/20/21	NA																				98%
100%	Health Post ID-111, Lapilang Aayurved Aausadhalaya (AA)	Thu 5/20/21	Tue 8/15/23	Thu 5/20/21	Tue 8/15/23																				100%
99%	Health Post ID-114, Boch Health Post (4HP)	Thu 5/20/21	Wed 5/15/24	Thu 5/20/21	NA																				99%
98%	Health Post ID-116, Marbu Health Post (4HP)	Thu 5/20/21	Wed 5/15/24	Thu 5/20/21	NA																				98%
100%	Health Post ID-118, Chilanka Health Post (4HP)	Thu 5/20/21	Tue 8/15/23	Thu 5/20/21	Tue 8/15/23																				100%
100%	Health Post ID-119, Bigu Health Post (4HP)	Thu 5/20/21	Sat 7/15/23	Thu 5/20/21	Sat 7/15/23																				100%
99%	Health Post ID-121, Jhyaku Health Post (4HP)	Thu 5/20/21	Wed 5/15/24	Thu 5/20/21	NA																				99%
98%	Health Post ID-125, Lakuridanda Health Post (4HP)	Thu 5/20/21	Wed 5/15/24	Thu 5/20/21	NA																				98%
100%	Health Post ID-128, Lapilang Health Post (3HP)	Thu 5/20/21	Sun 8/20/23	Thu 5/20/21	Sun 8/20/23																				100%
100%	Health Post ID-129, Lamidanda Health Post (3HP)	Thu 5/20/21	Fri 11/10/23	Thu 5/20/21	Fri 11/10/23																				100%
74%	Package 2	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																				74%
99%	Health Post ID-117, Bhusafeda Health Post (4HP)	Mon 5/24/21	Wed 5/15/24	Mon 5/24/21	NA																				99%
64%	Health Post ID-120, Thulo Patal Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																				64%
64%	Health Post ID-122, Shyama Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																				64%
55%	Health Post ID-124, Magapauwa Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																				55%

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

◆

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

◆

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

◆

Deadline

Progress

Manual Progress

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																								
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026
100%	Health Post ID-126,Jhule Health Post (4HP)	Mon 5/24/21	Wed 5/15/24	Mon 5/24/21	Mon 4/15/24																								
98%	Health Post ID-127, Ghayang Sukathokar Health Post (4HP)	Mon 5/24/21	Wed 5/15/24	Mon 5/24/21	NA																								
40%	Health Post ID-131 , Tamchet Dudhpokhari Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																								
100%	Package 3	Wed 6/9/21	Sun 4/30/23	Wed 6/9/21	Sun 4/30/23																								
100%	Health Post ID-123, Katakuti Health Post (Type-4)	Wed 6/9/21	Sun 4/30/23	Wed 6/9/21	Sun 4/30/23																								
87%	Package 4	Wed 8/25/21	Wed 5/15/24	Wed 8/25/21	NA																								
87%	Health Post ID-112, Charikot PHCC (Type-PHCC)	Wed 8/25/21	Wed 5/15/24	Wed 8/25/21	NA																								

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

◆

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

◆

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

◆

Deadline

Progress

Manual Progress