

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024		
73%	Ramechhap District	Wed 4/21/21	Sat 6/15/24	Wed 4/21/21	NA																
79%	Package 1	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
61%	Health Post ID-74,Duragaun Health Post(4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
87%	Health Post ID-75,Okreni Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA																
84%	Health Post ID-78,Gothgaun Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA																
80%	Health Post ID-81,Himganga Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
83%	Health Post ID-83,Chuchure Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA																
93%	Health Post ID-86,Rampur Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA																
100%	Health Post ID-88,Salupatti Health Post (4HP)	Wed 4/21/21	Sun 2/25/24	Wed 4/21/21	Sun 7/17/22																
100%	Health Post ID-89,Bijulikot Health Post (4HP)	Wed 4/21/21	Sun 2/25/24	Wed 4/21/21	Sun 5/1/22																
66%	Health Post ID-92,Bhaluwajor Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
67%	Health Post ID-95,Tilpung Health Post (3HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
52%	Health Post ID-96,Kukuwasthal Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
70%	Package 2	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
57%	Health Post ID-76,Khaniyapani Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
74%	Health Post ID-79,Chanakhu Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA																
77%	Health Post ID-82,Gelu Primary Health Centre (PHB3)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA																
53%	Health Post ID-84,Goshwara Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
67%	Health Post ID-85,Majuwa Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																
71%	Health Post ID-90,Pinkhuri Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
						Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 2, 2024 Feb	Qtr 3, 2024 Mar	Qtr 4, 2024 Apr	Qtr 1, 2025 May	Qtr 2, 2025 Jun	Qtr 3, 2025 Jul	Qtr 4, 2025 Aug	Qtr 1, 2026 Sep	Qtr 2, 2026 Oct	Qtr 3, 2026 Nov	Qtr 4, 2026 Dec																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
68%	Health Post ID-91,Daduwa Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	